RASTA
Center for Road Technology

BRUHAT BANGALORE MAHANAGARA PALIKE

INSPECTION REPORT

Sl No	Item	Description
1	**Name of Work**	Construction of CC drain at Kodigehalli village in ward no 08 Kodigehalli Sub Division (Sl. No. 20)
2	**Estimate Cost**	Rs.10.00 lakhs
3	**Administrative Approval No and Date**	BBMP/JC/Yel/AA/683/ 12-13, dt:07-01-2013
4	**Technical sanction No. and Date**	BBMP/EE/BTP/TS/326/ 12-13, dt:10-01-2013
5	**Job Code No. and P Code No.**	008-13-000015/ P-1771
6	**Tender Direct Entrested to KRIDL**	Tender Work
7	**If Tender, Tender Notification No. Date and Publication in daily news Paper**	No:EE/BTP/BBMP/E-Proc/14/2012-13, dt:21-01-2013
8	**Tender Approved Details**	bbmp_ce_yel online approval on 14-03-2013
9	**Work Order No and Date**	EE/BTP/BBMP/E-Tend/33/2012-13, dt:21-06-2013

10	**Stipulation time of Completion**	60 days
11	**Actual Date of Commencement**	20-07-2013
12	**Actual Date of Completion**	28-09-2013
13	**Delay if any**	No
14	**Reson for Delay**	-
15	**Payment made till date.**	-
16	**BR NO. and Date**	BR No: 249/30-09-2013
17	**Status of Work**	Completed
18	**Photograph verfied**	Yes
19	**Date of Inspection**	28.05.15
20	**MB No. and Page No.**	187870
21	**Test Result**	Please Refer Anncxure -1
22	**Section officer**	Dayanand H S AE Neelakantaiah K P AEE
23	**Sub Division Officer**	Kodigehalli Sub Division
24	**Observation**	--
a	**Work Quality**	Satisfactory
b	**Comments**	The drains and culverts have been constucted according to specifications as mentioned in the estimate.The works stands completed as on date and is found satisfactory the Bill may be considered for clearance.

Executive Engineer
Byatarayanapura Division
Yelahanka Zone, B.B.M.P.
Bangalore-560092

Dr. Krishnamurthy
Professor - PG Studies
RASTA Centre for Road Technology
VOLVO Construction Equipment Campus
Phase I, Peenya Industrial Area
Bangalore – 560 058, India

RASTA
Center for Road Technology

Date / 18 /06 /15

Name of the work: Improvements of Concrete roads and drains at Byatarayanapura in Ward No.07 of Kodigehalli sub division (Sl. NO. 28)

Client: BBMP, Byatarayanapura

Sample: Concrete Core (Core No. 402)

Location: Ward No.08 SL.no. 20, Kodigehalli Slab drain core

Annexure 1 - Test Results

Compressive Strength Test Report

(Testing done as for IS-516)

Sample Identification Chainage (meters) (Date of Testing -11-06-15)	Core Dia	Core Height	Core Compressive Test Failure Load	Cylindrical Core Compressive Strength	Equivalent Core Strength of Concrete
Ward No.08 SL.no. 20, Kodigehalli Slab drain core	90 mm	92.33 mm	110 KN	16.19 N/mm^2	18.82 N/mm^2 or 188.2 Kg/cm^2

Executive Engineer
Byatarayanapura Division
Yelahanka Zone, B.B.M.P
Bangalore-560092

Dr. Krishnamurthy
Professor - PG Studies
RASTA Centre for Road Technology
VOLVO Construction Equipment Campus
Phase I, Peenya Industrial Area
Bangalore – 560 058, India

Dr. Krishnamurthy
Professor – PG studies
RASTA

RASTA
Center for Road Technology

BRUHAT BANGALORE MAHANAGARA PALIKE

ANNEXURE 2- INSPECTION REPORT - OBSERVATIONS

Name of the Work: Construction of CC drain at Kodigehalli village in ward no-08 Kodigehalli Sub division(Sl. No. 20)

Sl No	Item	Measurements and Qty as per Claims (MB & Bills)	Measurements and Qty as per Actuals	Deviation	% Deviation
1	Length of the drain	201m	201m	nil	nil
2	Depth of the drain	0.3-0.4m	0.3-0.4m	nil	nil
3	Thikness of drain slab	150mm	148mm	2mm	1.33%

Executive Engineer
Byatarayanapura Division
Yalahanka Zone, B.B.M.P.
Bangalore-560092

Dr. Krishnamurthy
Professor - PG Studies
RASTA Centre for Road Technology
VOLVO Construction Equipment Campus
Phase I, Peenya Industrial Area
Bangalore – 560 058, India